SKILLING - HELLE - CHRISTIANSEN - ROBERTSON Structural & Civil Engineers

PROJECT THE WORLD TRADE CENTER | TITLE POST TENSIONING, GENERAL NOTES & INDEX | DATE 5-1-68

REVISIONS
1-3-69

INDEX

8-AK9-1 General notes & Index
8-AK9-2 Effective prestress force
8-AK9-3.1 Typical details of prestressing tendons
8-AK9-3.2 Schematic Layout of prestressing tendons
8-AK9-3.3 Typical destressing pocket detail
8-AK9-4 Typical sections at sloped slab

General Notes:

1. Concrete in slab shall be f'_c = 4000 psi minimum at 7 days.
2. Concrete strength at transfer of prestress force to concrete shall be at least 4000 psi.

LICENSED PROFESSIONAL ENGINEER
LESLIE E. ROBERTSON
No. 54370
STATE OF NEW YORK