WORTHINGTON, SKILLING, HELLE & JACKSON — Civil & Structural Engineers

PROJECT: THE WORLD TRADE CENTER | TITLE: COLUMN SCHEDULE | DATE: 5-15-67

REVISIONS
2-9-68
4-5-68
6-17-68

	JG-1	JG-2	JG-3	JG-4	JG-5	JG-6	JG-7
El. 332'		10-JK2-17	10-JK2-17	10-JK2-17	10-JK2-17	10-JK2-17	10-JK2-17
El. 310'	* 14 WF 158 (Fy=50)	14 WF 320 (Fy=50)	14 WF 287 (Fy=50)	14 WF 287 (Fy=50)	14 WF 320 (Fy=50)	14 WF 314 (Fy=50)	14 WF 314 (Fy=50)
El. 294'		Part of truss JT-1 See dwg. 11-J1-2					
El. 284'							
El. 274'			14 WF 370 (Fy=50)	14 WF 370 (Fy=50)	14 WF 426 (Fy=50)	14 WF 398 (Fy=50)	14 WF 398 (Fy=50)
El. 264'	14 WF 237 (Fy=50)						
El. 253	▲ 14 WF 237 (Fy=50)	14 WF 730 (Fy=46)	▲ 14 WF 370 (Fy=50)	▲ 14 WF 370 (Fy=50)	▲ 14 WF 426 (Fy=50)	▲ 14 WF 398 (Fy=50)	▲ 14 WF 398 (Fy=50)
Top of base Pl at El. 241'							
Base Plate	46 × 4¾ × 4'-1"	80 × 10 × 7'-3"	60 × 7¼ × 5'-3"	60 × 7¼ × 5'-3"	63 × 7¾ × 5'-7"	62 × 7½ × 5'-6"	62 × 7½ × 5'-6"

LICENSED PROFESSIONAL ENGINEER — LESLIE E. ROBERTSON — No. 34360 — UNIVERSITY OF THE STATE OF NEW YORK

* Provide proper splice pls., bolt holes & finished col. top for future columns. Use upper col. one size smaller except as shown.
▲ See detail on 10-JK4-3 and 4.
■ Splice 3" above slab. See note on 10-JK2-2.
● See detail on 10-JK2-30.

10-J1-27

A