WORTHINGTON, SKILLING, HELLE & JACKSON — Civil & Structural Engineers

PROJECT: THE WORLD TRADE CENTER | TITLE: COLUMN SCHEDULE | DATE: 5-15-67

REVISIONS
- 2-9-68
- 5-1-68
- 6-7-68
- 6-17-68

	JG-8	JG-9	JG-10	JG-11	JG-12
El. 332'	10-JK2-17	10-JK2-17	10-JK2-17	10-JK2-17	10-JK2-17
El. 310'					
El. 294'	14 WF 342 (Fy=50)	14 WF 342 (Fy=50)	14 WF 342 (Fy=50)	14 WF 342 (Fy=50)	14 WF 342 (Fy=50)
El. 284'					
El. 274'					Part of Truss JT-7
El. 264'	14 WF 426 (Fy=50)	14 WF 426 (Fy=50)	14 WF 426 (Fy=50)	14 WF 426 (Fy=50)	14 WF 426 (Fy=50)
El. 253	▲ 14 WF 426 (Fy=50)	▲ 14 WF 426 (Fy=50)	▲ 14 WF 426 (Fy=50)	▲ 14 WF 426 (Fy=50)	See detail 10-JK2-35
Top of base Pl at El. 241'					4 WF 53 (Fy=42)
Base Plate	63 × 7¾ × 5'-7"	63 × 7¾ × 5'-7"	63 × 7¾ × 5'-7"	63 × 7¾ × 5'-7"	

* Provide proper splice pls., bolt holes & finished col. top for future columns. Use upper col. one size smaller except as shown.
▲ See detail on 10-JK4-3 and 4.
■ Splice 3" above slab. See note on 10-JK2-2.
● See detail on 10-JK2-30.

10-J1-28

LICENSED PROFESSIONAL ENGINEER — LESLIE E. ROBERTSON — No. 34360 — UNIVERSITY OF THE STATE OF NEW YORK

A