WORTHINGTON, SKILLING, HELLE & JACKSON — Civil & Structural Engineers

PROJECT: THE WORLD TRADE CENTER | TITLE: COLUMN SCHEDULE | DATE: 5-15-67

REVISIONS
- 2-9-68
- 4-5-68
- 6-17-68
- 11-5-68

	J8-1	J8-2	J8-3	J8-4	J8-5	J8-6	J8-7
El. 332'							
El. 310'	*	*	10-JK2-17	10-JK2-17	10-JK2-17	See detail 10-JK2-17; 3'-0"; 14 WF 211 (Fy=50)	10-JK2-17
El. 294'							
El. 284'	14 WF 158 (Fy=50)	14 WF 142 (Fy=50)	14 WF 320 (Fy=50)	14 WF 287 (Fy=50)	14 WF 264 (Fy=50)	See detail 10-JK2-34; 22 5/8 x 15 7/8 I; 2 1/2 x 15 3/8 x 2 1/2; 1 1/2 x 17 5/8 x 1 1/2 (Fy=50)	14 WF 287 (Fy=50)
El. 274'							
El. 264'	14 WF 264 (Fy=50)	14 WF 228 (Fy=50)	14 WF 426 (Fy=50)	14 WF 370 (Fy=50)	14 WF 370 (Fy=50)	14 WF 370 (Fy=50)	14 WF 398 (Fy=50)
El. 253	▲ 14 WF 264 (Fy=50)	▲ 14 WF 228 (Fy=50)	▲ 14 WF 426 (Fy=50)	▲ 14 WF 370 (Fy=50)	▲ 14 WF 370 (Fy=50)	▲ 14 WF 370 (Fy=50)	▲ 14 WF 398 (Fy=50)
Top of base Pl at El. 241'							
Base Plate	49 x 5 5/8 x 4'-3"	47 x 5 x 4'-2"	63 x 7 3/4 x 5'-7"	60 x 7 1/4 x 5'-3"	60 x 7 1/4 x 5'-3"	60 x 7 1/4 x 5'-3"	62 x 7 1/2 x 5'-6"

* Provide proper splice pls., bolt holes & finished col. top for future columns. Use upper col. one size smaller except as shown.
▲ See detail on 10-JK4-3 and 4.
■ Splice 3" above slab. See note on 10-JK2-2.
● See detail on 10-JK2-30.

LICENSED PROFESSIONAL ENGINEER — LESLIE E. ROBERTSON — No. 34360 — UNIVERSITY OF THE STATE OF NEW YORK

10-31-68

10-J1-38

A