WORTHINGTON, SKILLING, HELLE & JACKSON — Civil & Structural Engineers

PROJECT THE WORLD TRADE CENTER | TITLE COLUMN SCHEDULE | DATE 5-15-67

REVISIONS
5-1-68
6-17-68

| | J8-12 | J8-13 |
|---|---|---|
| El. 332' | 10-JK2-17 | |
| El. 310' | 14 WF 342 (Fy=50) | 14 WF 287 (Fy=50) |
| EL 290' | | |
| El. 274' | Part of Truss JT-10 | Part of Truss JT-10 |
| El. 264' | | |
| Top of base PL | | |
| Base Plate | | |

* Provide proper splice pls., bolt holes & finished col. top for future columns. Use upper col. one size smaller except as shown.
▲ See detail on 10-JK4-3 and 4..
■ Splice 3" above slab. See note on 10-JK2-2.
● See detail on 10-JK2-30.

10-J1-40

LICENSED PROFESSIONAL ENGINEER LESLIE E. ROBERTSON NO. 34350 STATE OF NEW YORK

B