WORTHINGTON, SKILLING, HELLE & JACKSON — Civil & Structural Engineers

PROJECT: THE WORLD TRADE CENTER | TITLE: COLUMN SCHEDULE | DATE: 5-15-67

REVISIONS
1-6-69
1-17-69
3-1-69
3-12-69
3-21-69
6-13-69
11-27-72

	K51-51	K51-52	K51-53	K51-54	K51-55	K51-56	
El. 332'							
El. 310'					*See Dwg Book 13		
El. 294'	Street level 14WF95 (Fy=50)				14WF370 (Fy=50)		
El. 284'		14WF95 (Fy=50)					
El. 274'						(See 12-JK1-47) 14WF550 (Fy=36)	
El. 264'	(See 12-JK1-47) 14WF500 (Fy=42)	(See 12-JK1-47) 14WF500 (Fy=42)	12 girder	12 girder 265'-6 7/16"	14WF398 (Fy=50)		
El. 253			14WF142 (Fy=36)	14WF78 (Fy=50)	14WF426 (Fy=50) ▲		
Top of base Pl	El. 248'-0"	El. 248'-0"	El. 248'-0"	El. 241'-0"	El. 241'-0"		
Base Plate	32x3x2'-8"	23x1 3/4x2'-1"	30x2 5/8x2'-6"	28x2 3/8x2'-4"	61x7 1/2x5'-7"		

✱ Provide proper splice pls., bolt holes & finished col. top for future columns. Use upper col. one size smaller except as shown.
▲ See detail on 10-JK4-3 and 4.
■ Splice 3" above slab. See note on 10-JK2-2.
● See detail on 10-JK2-30.

LICENSED PROFESSIONAL ENGINEER — No. 34360 — UNIVERSITY OF THE STATE OF NEW YORK

DRAWN S.C.
REVIEWED E.L.

10-K1-242