WORTHINGTON, SKILLING, HELLE & JACKSON — Civil & Structural Engineers

PROJECT: THE WORLD TRADE CENTER | TITLE: COLUMN SCHEDULE | DATE: 5-15-67

REVISIONS
2-9-68
5-1-68
6-17-68

	J7-8	J7-9	J7-10	J7-11	J7-12	J7-13
El. 332'	10-JK2-17	10-JK2-17	10-JK2-17	10-JK2-17		10-JK2-17
El. 310'						
El. 294'						14 WF 264 (Fy=50)
El. 284'	14 WF 287 (Fy=50)	14 WF 287 (Fy=50)	14 WF 287 (Fy=50)	14 WF 287 (Fy=50)		3'-0"
El. 274'					Part of Truss J7-8	Part of Truss J7-8
El. 264'	14 WF 370 (Fy=50)	14 WF 398 (Fy=50)	14 WF 370 (Fy=50)	14 WF 370 (Fy=50)		
El. 253	▲ 14 WF 370 (Fy=50)	▲ 14 WF 398 (Fy=50)	▲ 14 WF 370 (Fy=50)	▲ 14 WF 370 (Fy=50)	14 WF 246 (Fy=50)	
Top of base Pl	El. 241'	El. 241'	El. 241'	El. 241'	El. 241'	
Base Plate	60 × 7⅛ × 5'-3"	62 × 7½ × 5'-6"	60 × 7⅛ × 5'-3"	60 × 7⅛ × 5'-3"	49 × 5⅝ × 4'-3"	

LICENSED PROFESSIONAL ENGINEER
LESLIE E. ROBERTSON
No. 34360
UNIVERSITY OF THE STATE OF NEW YORK

✱ Provide proper splice pls., bolt holes & finished col. top for future columns. Use upper col. one size smaller except as shown.
▲ See detail on 10-JK4-3 and 4.
■ Splice 3" above slab. See note on 10-JK2-2.
● See detail on 10-JK2-30.

10-J1-33