WORTHINGTON, SKILLING, HELLE & JACKSON — Civil & Structural Engineers

PROJECT: THE WORLD TRADE CENTER | TITLE: COLUMN SCHEDULE | DATE: 5-15-67

REVISIONS
10-20-67
11-8-67
1-13-69

	J23-1	J23-2	J23-3	J23-4	J23-5	J23-6	J23-7
El. 332'					14WF87 (Fy=50)	14WF228 (Fy=50)	14WF111 (Fy=50)
El. 310'							
Street level							
El. 294'	14WF68 (Fy=50)	14WF119 (Fy=50)	14WF167 (Fy=50)	14WF87 (Fy=50)			
El. 284'							
El. 274'							
El. 264'	14WF74 (Fy=50)	14WF142 (Fy=50)	14WF202 (Fy=50)	14WF111 (Fy=50)			
El. 253	▲ 14WF103 (Fy=50)	▲ 14WF219 (Fy=50)	▲ 14WF314 (Fy=50)	▲ 14WF158 (Fy=50)			
Top of base ℄ at El. 241'							
Base Plate	32 × 3 = 2'-0"	46 × 4¾ = 4'-2"	54 × 5½ = 4'-3"	38 × 3¾ = 2'-4"			

DESIGNED PROFESSIONAL ENGINEER — LESLIE E. ROBERTSON — No. 34360 — REGISTERED IN THE STATE OF NEW YORK

DRAWN S.C.
REVIEWED R.T.& E.L.

* Provide proper splice pls., bolt holes & finished col. top for future columns. Use upper col. one size smaller except as shown.
▲ See detail on 10-JK4-3 and 4.
■ Splice 3" above slab. See note on 10-JK2-2.
● See detail on 10-JK2-30.

10-31-75