WORTHINGTON, SKILLING, HELLE & JACKSON — Civil & Structural Engineers

PROJECT: THE WORLD TRADE CENTER | TITLE: COLUMN SCHEDULE | DATE: 5-15-67

REVISIONS
5-1-68
6-7-68
10-15-68

	J73-4	J73-5	J73-6	J73-7
El. 332'				
El. 310'				
El. 290'				
El. 279'-3"	14 WF 193 (Fy=50)	Temp bracing	Temp bracing	14WF87 (Fy=50)
El. 264'		20x12 I - 2 PL 5/12 x 5-1 @ 10 x 3 (Fy=50)	20x12 I - 2 PL 5/12 x 5-1 @ 10 x 3 (Fy=50)	20x12 I 2 PLs 1/2 x 1 @ 17 x 34 (Fy=50)
Top of Base Pl.	▲ 14 WF 193 (Fy=50) El. 243'-4"	El. 243'-4"	El. 243'-4"	Temp bracing — See detail on 10-JK2-358 — 14 WF 176 (Fy=50) El. 243'-4"
Base Plate	25 x 3 1/2 x 3'-3"	32 x 3 1/2 x 2'-11"	40 x 5 x 3'-7"	39 x 3 3/4 x 3'-5"

* Provide proper splice pls., bolt holes & finished col. top for future columns. Use upper col. one size smaller except as shown.
▲ See detail on 10-JK4-3 and 4.
■ Splice 3" above slab. See note on 10-JK2-2.
● See detail on 10-JK2-30.

10-J1-87

LICENSED PROFESSIONAL ENGINEER — LESLIE E. ROBERTSON — No. 34260 — UNIVERSITY OF THE STATE OF NEW YORK