WORTHINGTON, SKILLING, HELLE & JACKSON — Civil & Structural Engineers

PROJECT: THE WORLD TRADE CENTER | TITLE: COLUMN SCHEDULE | DATE: 5-15-67

REVISIONS
2-4-69
2-11-69
3-1-69
3-12-69
3-21-69
10-23-69
11-27-72

	K43-1	K43-2	K43-3	K43-4	K43-5	K43-6	K43-7
El. 332'			*See Dwg. Book 13	*See D.B. 13	*See D.B. 13	*See D.B. 13	-3" See Dwg. Book 13
El. 310'		Street level					
El. 294'	14WF287 (Fy=50)	14WF176 (Fy=50)	14WF605 (Fy=46)	14WF320 +PL 23×3 (B.S.) (Fy=42)	14WF320 +PL 24×3 (B.S.) (Fy=42)	14WF550 (Fy=50)	14WF264 (Fy=50)
El. 284'							
El. 274'	14WF111 (Fy=50)	14WF211 (Fy=50)	14WF605 (Fy=46)	14WF320 +PL 23×3 (B.S.) (Fy=42)	14WF320 +PL 24×3 (B.S.) (Fy=42)	14WF550 (Fy=50)	14WF287 (Fy=50)
El. 264'		4 girds					
El. 253	14WF193 ▲ (Fy=50)	14WF455 (Fy=50)	14WF320 +PL 23×3 (B.S.) ▲ (Fy=42)	14WF320 +PL 24×3½ (B.S.) ▲ (Fy=42)	14WF320 +PL 24×3½ (B.S.) ▲ (Fy=42)	14WF320 +PL 23×3 (B.S.) ▲ (Fy=42)	14WF500 ▲ (Fy=50)
Top of base Pl at El. 241'							
Base Plate	33×3⅜×2'-9"	47×5⅛×2'-11"	74×9×6'-2"	86×10¾×7'-2"	86×10¾×7'-2"	72×8¾×6'-0"	55×6¼×4'-7"

* Provide proper splice pls., bolt holes & finished col. top for future columns. Use upper col. one size smaller except as shown.
▲ See detail on 10-JK4-3 and 4.
■ Splice 3" above slab. See note on 10-JK2-2.
● See detail on 10-JK2-30.

DRAWN S.C.
REVIEWED E.L.

LICENSED PROFESSIONAL ENGINEER — LESLIE E. ROBERTSON — No. 34350 — UNIVERSITY OF THE STATE OF NEW YORK

10-K1-226