WORTHINGTON, SKILLING, HELLE & JACKSON Civil & Structural Engineers

PROJECT THE WORLD TRADE CENTER | TITLE COLUMN SCHEDULE | DATE 5-15-67

REVISIONS
3-1-69
3-12-69
3-21-69
10-23-69
11-27-72

	K47-8
El. 332'	(See Dwg. Book 13.) ■
El. 310'	
El. 294'	14 WF 176 (Fy=50)
El. 284'	
El. 274'	14 WF 202 (Fy=50)
El. 264'	
El. 253	▲ 14 WF 314 (Fy=50)
Top of base Pl at El. 241'	
Base Plate	46×5×3'-10"



DRAWN S.C.

REVIEWED E.L.

* Provide proper splice pls., bolt holes & finished col. top for future columns. Use upper col. one size smaller except as shown.
▲ See detail on 10-JK4-3 and 4.
■ Splice 3" above slab. See note on 10-JK2-2.
● See detail on 10-JK2-30.

10-K1-235

A