WORTHINGTON, SKILLING, HELLE & JACKSON — Civil & Structural Engineers

PROJECT: THE WORLD TRADE CENTER | TITLE: COLUMN SCHEDULE | DATE: 5-15-67

REVISIONS
1-17-69
3-1-69
3-12-69
3-21-69
10-23-69
11-27-72

	K47-51	K47-52	K47-53	K47-54
El. 332'				
El. 310'		14 WF 127 (Fy=50)	See Dwg. Book 13	
Street level	14 WF 119 (Fy=50)	14 WF 176 (Fy=50)	14 WF 320 + ℄ 22×2 (B.S.) (Fy=42)	14 WF 320 + ℄ 22×2 (B.S.) (Fy=42)
El. 294'				
El. 284'				
El. 274'		14 WF 246 (Fy=50)	14 WF 320 + ℄ 22×2¼ (B.S.) (Fy=42)	14 WF 320 + ℄ 22×2¼ (B.S.) (Fy=42)
El. 264'	14 WF 202 (Fy=50)			
El. 253		14 WF 314 (Fy=50)	14 WF 320 + ℄ 22×2¾ (B.S.) ▲ (Fy=42)	14 WF 320 + ℄ 22×2¾ (B.S.) ▲ (Fy=42)
Top of base ℄	El. 248'-0"	El. 235'-7⅜"	El. 241'-0"	El. 241'-0"
Base Plate	34×3¼×2'-10"	49×5⅜×4'-1"	79×10×7'-2"	79×10×7'-2"

✱ - Provide proper splice pls., bolt holes & finished col. top for future columns. Use upper col. one size smaller except as shown.
▲ - See detail on 10-JK4-3 and 4.
■ - Splice 3" above slab. See note on 10-JK2-2.
● - See detail on 10-JK2-30.

LICENSED PROFESSIONAL ENGINEER — LESLIE E. ROBERTSON — No. 34360 — REGISTERED IN THE STATE OF NEW YORK

DRAWN S.C.
REVIEWED E.L.

10-K1-236

A