NORTH

TENANT SPACE
CHANNEL "A"

CORRIDOR

SAIBA SHAFT

ELEC. LOBBY

NOTES

1. FOR GENERAL NOTES, KEY TO MATERIALS, SYMBOLS, ABBREVIATIONS, FINISH SCHEDULES, DOOR, INTERIOR AND EXTERIOR DETAILS SEE DRAWINGS A-A-1 TO A-A-6.
2. FOR COMPLETE 'A' SCALE FLOOR PLAN SEE DRAWING A-A-15Y.
3. ALL ELEVATIONS GIVEN THUS (+00'0") ARE IN RELATION TO FINISH FLOOR.
4. FOR MECHANICAL AND ELECTRICAL LAYOUTS, SEE PROPERTIES ENGINEER'S DRAWING
5. FOR TYPICAL STAIR DETAILS SEE SHEETS A-S-104 AND A-A-S-105
6. ALL FINISH MARBLE TO BE PROTECTED AT ENCLOSURE OF ELEVATOR WITH A WIDTH OF 6'0" WITH 3 SPLASH-ON TYPE WATERPROOFING, SEE ARCHITECTURAL SPECIFICATIONS FOR TYPE AND ELECTRICAL ENGINEER'S AND CONTRACTOR'S APPLYING AND PLACING FOR LOCATION AND EXTENT OF FINISH MARBLE AND WATERPROOFING.
7. FINISH FLOOR ELEVATION AND TOP OF SLAB ELEVATIONS ARE (10'-0") UNLESS OTHERWISE SHOWN OR NOTED.
8. PROVIDE SOAP DISPENSERS AT ALL MEN AND WOMEN'S TOILETS AND DISPENSERS AT EACH LAVATORY. ALSO, SOAP TO BE SUPPLIED AT TOILET ROOMS IN SERVICE AREAS AT EACH FLOOR. SEE TYPICAL TOILET PLANS A-A-20 - 25.
9. WHERE NO SUSPENDED CEILINGS ARE CALLED FOR SUCH AS IN CLOSETS, STAIR LANDINGS ETC. BOTTOM ELEVATION OF ALL PIPING AND DUCTWORK TO BE MAINTAINED AT 8'-6" ABOVE FINISHED FLOOR TO PROVIDE FOR FUTURE CEILING INSTALLATION AND CLEARANCE OF ALL FIXTURES BELOW.
10. EXTENT OF PUBLIC CORRIDOR CEILING IS INDICATED THUS: _____
11. CANTS ARE ASSUMED ON ALL SLAB PROJECTIONS OVER 4'0" NOMINAL (STARTING) DIMENSION IN ELEVATION. CANTS ARE SHALL BE MINIMUM 2'0" FROM WORK LINE. SEE TYPICAL DETAILS
12. FOR FIREPROOFING OF FREE STANDING COLUMNS AND TYPICAL PARTITION DETAILS SEE DRAWINGS A-A-S-104 TO A-A-S-112.

PARENTHESIS (NO) DATED ARE BY THE ARCHITECT OF COMPLETION

CONTRACT NO. DRAWING: date 8-2-68

| NO. | DATE | SUB. NO. | BY |
|---|---|---|---|
| 1 | 9-28-74 | A-406 | L.J. |
| 2 | 9-25-74 | A-416 | L.J. |
| 3 | 6-1-73 | A-253 | L.J. |
| 4 | VOID | A-246 | L.J. |
| 5 | 8-29-74 | A-235 | L.C. |
| 6 | 11-27-73 | A-197 | L.C. |
| 7 | 8-28-73 | A-183 | D.T. |
| 8 | 6-14-73 | A-164 | D.T. |
| 9 | 4-1-73 | A-123 | L.J. |
| 10 | 6-1-73 | A-125 | L.J. |
| 11 | 9-8-75 | A-220 | L.J. |

REVISION

| NO. | DATE | SUB. NO. | BY |
|---|---|---|---|
| 1 | 11-6-70 | A-106 | L.J. |
| 2 | 4-29-70 | A-81 | J. |
| 3 | 1-30-70 | A-51 | A.S. |
| 4 | 1-30-70 | A-38, | A.S. |
| 5 | 1-30-70 | A-47 | L.J. |
| 6 | 5-25-69 | A-51 | L.J. |
| 7 | 5-23-69 | A-16 | L.J. |
| 8 | 5-23-69 | A-17 | L.J. |
| 9 | 5-26-69 | A-23 | L.J. |
| 10 | 6-11-68 | A-40 | D.B. |

REVISIONS

| NO. | DATE | SUB. NO. | BY |
|---|---|---|---|

REVISIONS

APPROVED

CHIEF, PLANNING DIVISION

DATE

REGISTERED ARCHITECT

THE WORLD TRADE CENTER
THE PORT OF NEW YORK AUTHORITY

MINORU YAMASAKI & ASSOCIATES
MINORU YAMASAKI, ARCHITECT

EMERY ROTH & SONS
RICHARD ROTH, ARCHITECT

WORTHINGTON, SKILLING, HELLE & JACKSON
STRUCTURAL ENGINEERS

JAROS, BAUM & BOLLES
MECHANICAL ENGINEERS

JOSEPH R. LORING & ASSOCIATES
ELECTRICAL ENGINEERS

THE PORT OF NEW YORK AUTHORITY
PAVING, UTILITIES, FOUNDATIONS

TITLE: 104TH FLOOR CORE PLAN

| | | | |
|---|---|---|---|
| DRAWN | | CHECKED | |
| SCALE | 1/16" | DATE | 7-8-68 |
| TRACED | | CHECKED | |
| APPROVED | | DATE | |

A-A-160

1/16"-1'0"